

**Seend Lye Field Play Area Project (10194)**

| Item | Activity (ATP = as time and labour permits)                                                                                                                                                        | Dec-18                        | Jan-19                   | Feb-19                                | Mar-19    | Apr-19                                       |
|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|--------------------------|---------------------------------------|-----------|----------------------------------------------|
|      | <b>Weekends</b>                                                                                                                                                                                    |                               | 5-6, 12-13, 19-20, 26-27 | 2-3, 9-10, 16-17, 23-24               |           |                                              |
| 1    | Remove unsafe structures - log wobble and GRP slide - recycle metal parts                                                                                                                          | 27th December - 31st December | COMPLETE                 |                                       |           |                                              |
| 2    | Remove North and South fence lines and gates. Timber for disposal, plastic covered mesh for re-use and recycling (east fence line to be retained until end of installation project)                | 28th December - 31st December | COMPLETE                 |                                       |           |                                              |
| 3    | Order CAT machine for tack shed underground power supply cable location ID and marking                                                                                                             |                               | 11th Jan                 |                                       |           |                                              |
| 4    | Relocate picnic tables to field side of Millennium Garden                                                                                                                                          |                               | ATP                      |                                       |           |                                              |
| 5    | Remove unsafe structures - balance beam and tyre walk - dismantle and recycle metal parts and tyres                                                                                                |                               | COMPLETE                 |                                       |           |                                              |
| 6    | Remove unsafe structures - dismantle bridge side panels - remove bridge and surface concrete anchors (if any) - recycle longitudinal beams (side panels for resale. Metal parts for recycling)     |                               | COMPLETE                 |                                       |           |                                              |
| 7    | Dismantle swinging log walk and recover metal parts for resale.                                                                                                                                    |                               | 12th - 13th Jan          |                                       |           |                                              |
| 8    | Dismantle small shelter (panels for resale), timber for local disposal                                                                                                                             |                               | COMPLETE                 |                                       |           |                                              |
| 9    | Dismantle mirror and tom-tom panels. Timber for local disposal                                                                                                                                     |                               | COMPLETE                 |                                       |           |                                              |
| 10   | Remove all remaining timber uprights, balance beams, rubber stepping posts, rubber mushrooms and hand spinners.                                                                                    |                               |                          | from Friday 15th February             |           |                                              |
| 11   | Dismantle AstroTurf-covered tunnel (tunnel for resale or possible repair and reuse) and dig out concrete anchors for muckaway service                                                              |                               | 26th - 27th Jan          |                                       |           |                                              |
| 12   | Dismantle steel climbing igloo by cutting into manageable parts, leaving steel stubs for pulling out anchors by machine. Steel for disposal.                                                       |                               |                          | 16th - 17th Feb                       |           |                                              |
| 13   | Dismantle steel slide on mound (possible resale) and remove concrete anchors and steel for muckaway disposal                                                                                       |                               |                          | 16th - 17th Feb                       |           |                                              |
| 14   | Remove double junior swing seats and chains and fixings for resale.                                                                                                                                |                               | 26th - 27th Jan          |                                       |           |                                              |
| 15   | Remove double infant swing seats and chains. All metal parts for recycling disposal. Timber for local disposal.                                                                                    |                               | 27th - 27th Jan          |                                       |           |                                              |
| 16   | Order machine digger with buckets and pick                                                                                                                                                         |                               |                          | Friday 1st February 2019              |           |                                              |
| 17   | Arrange machine diesel fuel                                                                                                                                                                        |                               |                          | Saturday 16th February                |           |                                              |
| 18   | Order 20 tonnes topsoil for tipping in south end depression (former location of infant swings). Site surplus soil will be used to fill field depressions                                           |                               |                          | Monday 4th February                   |           |                                              |
| 19   | Order Muckaway Service - Wiltshire Concrete for Week Beginning 25th February                                                                                                                       |                               |                          | Tuesday 19th February                 |           |                                              |
| 20   | Receive machine digger with buckets and pick                                                                                                                                                       |                               |                          | Friday 15th February 2019             |           |                                              |
| 21   | Dig out tunnel pipe for rollout to north end. Reduce by machine pick to hard core and position for Wiltshire Concrete muckaway service disposal.                                                   |                               |                          | Friday 15th February 2019             |           |                                              |
| 22   | Remove steel slide for resale. Dig out concrete anchors and position for muckaway disposal.                                                                                                        |                               |                          | from Friday 15th February 2020        |           |                                              |
| 23   | Dismantle double junior swing frame by cutting into manageable parts for steel disposal.                                                                                                           |                               |                          | from Friday 15th - 21st February 2021 |           |                                              |
| 24   | Dig out double junior swing frame concrete anchors and position for disposal                                                                                                                       |                               |                          | from Friday 15th - 21st February 2022 |           |                                              |
| 25   | Remove all 'd'-shaped fibre matting surface and make good. Fibre matting for landfill disposal so it will need to be cut into manageable pieces.                                                   |                               |                          | from Friday 15th - 21st February 2023 |           |                                              |
| 26   | Remove loose log walk from pit (Relocate for later use if in good condition)                                                                                                                       |                               |                          | ATP                                   |           |                                              |
| 27   | Arrange water supply for contractor from tap and hose in north changing room.                                                                                                                      |                               |                          | 18th February                         |           |                                              |
| 28   | Obtain welfare keys for contractor. Inform soccer teams of welfare use of north changing room.                                                                                                     |                               |                          | 19th February                         |           |                                              |
| 29   | Level out mound with machine, backfilling all concrete anchor cavities. Use surplus mound material and 20 tonnes of topsoil to fill all depressions and level the site for handover to contractor. |                               |                          | 22nd February                         |           |                                              |
| 30   | Muckaway - organise site POC                                                                                                                                                                       |                               |                          | for Wk/Beg 25th February              |           |                                              |
| 31   | Locate contractor's site store container on North end of field if ground conditions permit or alternatively in Rusty Lane WI car park                                                              |                               |                          | ATP                                   |           |                                              |
| 32   | Order or manufacture replacement picnic tables with plaques in memory of Joyce Brand by Family and Friends etc                                                                                     |                               |                          | by 24th Feb                           |           |                                              |
| 33   | Contractor start date. 3 to 6 weeks on-site weather dependent                                                                                                                                      |                               |                          |                                       | March TBA |                                              |
| 34   | Site photographs                                                                                                                                                                                   |                               |                          |                                       |           |                                              |
| 35   | Contractor Handover                                                                                                                                                                                |                               |                          |                                       |           |                                              |
| 36   | Post contractor handover - re-fence site. Backfill and grass seed/re-seed as necessary. Some local contractor turf may be possible if budget surplus permits                                       |                               |                          |                                       |           | TBD<br>April 2019 depending on handover date |
| 37   | Arrange RoSPA inspection.                                                                                                                                                                          |                               |                          |                                       |           |                                              |
| 38   | Arrange Suez Communities Trust Press Release                                                                                                                                                       |                               |                          |                                       |           |                                              |
| 39   | Open for use when ground condition has recovered                                                                                                                                                   |                               |                          |                                       |           |                                              |